

# OSU SPEARS SCHOOL OF BUSINESS BUILDING



**OKLAHOMA STATE UNIVERSITY** 

#### SEPTEMBER PROGRESS REPORT

9.31.2016



#### MONTHLY OVERVIEW

- ♦ CONT. INTERIOR WALL FRAMING & WALL LAYOUT
- ♦ CONT. MEP INSTALL
- ♦ STARTED WINDOW INSTALLATION
- ♦ CONT. INSTALLING BRICK MASONRY

- ♦ CONT. ROUGH IN AND INSTALL OF DORMERS
- ♦ BEGAN INSTALL OF ROOF INSULATION AND ICE & WATER SHIELD
- ♦ BEGAN FLAT ROOFING
- ♦ FINISHING UP WEATHER BARRIER
- ♦ CONT. UNDERGROUND UTILITY CONNECTION

## MONTHLY PROGRESS REPORT

PROGRESS REPORT: This September, interior wall layout and framing has shot up on all floors and is coming to completion on the fourth floor. Brick Masonry is continuing all around different parts of the building, The Exterior northeast side is nearing completion while we are also making head way on the interior south and south end cap. With roof decking completed roof insulation, nailer board, and ice and water shield are being laid quickly across the sloped roof. Dormer installation continues on exterior south side with windows already in place in all interior south dormers. As the brick is washed off, windows are being installed right behind them with 3rd and 2nd floor windows installed on the interior south walls. MEP roughin is underway and continuing floor by floor working downward.

AS CONSTRUCTION CONTINUES, MANHATTAN WILL ISSUE MONTHLY PROGRESS REPORTS THROUGHOUT THE CONSTRUCTION PROCESS. TYPICALLY, THESE REPORTS ARE GENERATED AND TRANSMITTED ON THE LAST DAY OF EACH MONTH. THESE REPORTS ARE MEANT TO SERVE AS A TOOL FOR OSU LONG RANGE FACILITIES PLANNING TO DOCUMENT PRODUCTION AND KEEP INTERESTED PARTIES UPDATED WITH PROGRESS WHOM WOULD NOT OTHERWISE BE INVOLVED ON A DAILY BASIS.

MANHATTAN IS PROUD TO PARTNER WITH OSU LONG RANGE FACILITIES PLANNING, SPEARS SCHOOL OF BUSINESS, AND ELLIOT AND ASSOCIATES ON THIS PROJECT.



### DORMER INSTALL & ROOFING





# PICTURED ABOVE & BELOW:

DORMERS ARE INSTALLED AT THE SOUTH INTERIOR RADIUS

PICTURED LEFT:

FLAT ROOF INSTALLATION





#### BRICK MASONRY



## PICTURED ABOVE:

SOUTH EXTERIOR BRICK MASONRY

PICTURED RIGHT:

SOUTH END CAP BRICK MASONRY

#### PICTURED BELOW:

NORTHEAST EXTERIOR BRICK MASONRY TO THE 2ND FLOOR





### WINDOW INSTALLATION



PICTURED ABOVE:

South interior 3rd floor Windows installed

PICTURED RIGHT:

SOUTH DORMER WINDOWS INSTALLATION

PICTURED BELOW:


THIRD FLOOR WINDOW PREP








#### **INTERIOR FRAMING**




PICTURED ABOVE: 2ND FLOOR NORTH FRAMING PICTURED LEFT: BASEMENT SKYLIGHT FRAMING PICTURED LEFT: 4TH FLOOR OFFICE FRAMING





#### MEP INSTALL & UTILITY CONNECTION



#### PICTURED ABOVE:

4TH FLOOR HVAC AND PLUMBING VENT PIPE

PICTURED RIGHT AND BELOW:

UNDERGROUND ELECTRIC DUCT BANK INSTALLATION





## **AERIAL PHOTO**



## AUGUST 2016



APRIL 2015

May 2015

JUNE 2015



SEPTEMBER 2015



NOVEMBER 2015



#### **AERIAL PHOTO**

JANUARY 2016



FEBRUARY 2016



**MARCH 2016** 



APRIL 2016



MAY 2016

**JUNE 2016** 




JULY 2016



AUGUST 2016


SEPTEMBER 2016



## Manhattan

*Building excellence.* "The only thing better than recognizing a quality product is building one."

www.manhattanconstruction.com



#### **UPCOMING ACTIVITIES FOR OCTOBER**

- CONT. BASEMENT, 4TH FLOOR & 3RD FLOOR MEP
- CONT. INSTALLATION OF WINDOWS
- CONT. LAYING ROOF SHINGLES
- COMPLETE ELECTRICAL ROOMS
- CONT. BRICK MASONRY
- CONT. DORMER INSTALLATION
- BEGIN INSTALLATION OF LOGGIA GLASS
- CONT. LAYING OUT/FRAMING OF BASEMENT, 2ND, 3RD, AND 4TH FLOOR WALLS
- BEGIN CURTAINWALL INSTALLATION

#### FOR A LIVE FEED OF THE PROJECT, VISIT:

#### HTTP://SPEARS.OKSTATE.EDU/BUILDING/LIVE/

HTTP://SPEARS.OKSTATE.EDU/BUILDING/



# DETERMAN SCHEIRMAN, INC. CONSULTING ENGINEERS



L R F P Oklahoma State University, Long Range Facilities Planning,

